

Ministry of Public Infrastructure/Transport and Harbours Department
Details of Multi -Year Contract – 2017 /2018

Financial & Physical Status									
Project Activity	Contract #	Contractor	Contract Sum	Expenditure to date	Rollover 2018	Start Date	Duration	Status	Remarks
STELLINGS									
Rehabilitation of Supenaam Stelling	607/2017/32	S. Maraj Contracting Services	\$120,245,845	\$108,221,260	\$12,024,585	September 8, 2017	Twelve (12) weeks	70% completed	Due to the rainy season the asphaltic concrete works are on hold. However, once the weather permits, all works will be completed by January 31, 2018.