

**Ministry of Public Infrastructure/Transport and Harbours Department**  
**Details of Multi -Year Contract – 2017 /2018**

| <b>Financial &amp; Physical Status</b> |                   |                               |                     |                            |                      |                   |                   |               |   |
|--|-------------------|-------------------------------|---------------------|----------------------------|----------------------|-------------------|-------------------|---------------|---|
| <b>Project Activity</b>                | <b>Contract #</b> | <b>Contractor</b>             | <b>Contract Sum</b> | <b>Expenditure to date</b> | <b>Rollover 2018</b> | <b>Start Date</b> | <b>Duration</b>   | <b>Status</b> | <b>Remarks</b>  |
| <b>STELLINGS</b>                       |                   |                               |                     |                            |                      |                   |                   |               |   |
| Rehabilitation of Supenaam Stelling    | 607/2017/32       | S. Maraj Contracting Services | \$120,245,845       | \$108,221,260              | \$12,024,585         | September 8, 2017 | Twelve (12) weeks | 70% completed | Due to the rainy season the asphaltic concrete works are on hold. However, once the weather permits, all works will be completed by January 31, 2018. |